## Plover Place Budget Overview 7/18/24

SOURCES		
Initial Sources	Amount	Per Unit
City of Duluth - ARPA	1,600,000	
St. Louis County Funding	1,600,000	
Sales Tax Rebate	40,000	
MN Power Solar Grant	60,000	
County additional ARPA	172,000	
City of Duluth additional ARPA	128,000	
City of Duluth forgivable Housing Trust Fund	50,000	
	3,650,000	152,083

Addtional funding	Requested	Secured	
Neighborworks	10,000	10,000	
Individual Contribution	9,363	9,363	
Lloyd K Johnson	30,000	30,000	
Ordean	20,000	20,000	
Community Fdn	50,000	28,226	
DEDA Funding - PENDING	115,000		
MN Power Energy Star rebates		5,000	estim
Total Permanent Financing	3,884,363	3,752,589	156,358

3,752,589 -3,928,921 -176,332 current overage

Plover Place Contingency		137,832
Ideal pricing increase / changes prior to construction start 78,891		
landscaping - 20000		
cut FF&E -22000		
building permit 28114		
entry canopies 3778		
gutters 8368		
trash enclosure 5700		
	82,861	

Contingency as of Construction start:			
2" water connection	19,466		
Dynamic exhaust fan change	320		
extra soil removal	110,249		
Heating soil/foundation slabs	45,770		
Add'l ground thawing	15,585		
Temp elect service	9,059		
Missed soffit and facia <\$13500 -\$3000 paint - not appro	ved		
Ideal good will contribution	-10,000		
Rubber Stair Treads	7,562		
Range Hood mech eng / drwg set review & narr.	4,950		
Install owner supplied exhaust hood	570		
Exterior Lighting - pvc conduit for future light pole	485		
Bathroom barndoor / correct kitchen counters	6,300		
material & labor to replace door knobs with levers	1,177		
add'l dampers, exhast fans per mech eng/city	52,474		
Hazardous Debris	30,000	estim	
Digger Darrel Additional Costs - pave storm sewer, etc.	40,206	estim	
HMI additional costs	7,333	estim	
Sheetrock above corridor ceilings	15,000	estim	
Current Balance	439,368		439,368

FF&E		
MN Power Connection (paid to MN Power)	2,186	
MN Power service thru Mar	3,630	
MN Power service thru Jul	1,000	estim
Beds	25,064	
Sofas & Chairs	3,818	
24 TVs	8,500	estim
Mailboxes	3,960	
Shades - Amy's Windows	7,576	
Chairs	2,281	
sheet sets	1,050	estim
dishes/flatware/cookware	1,500	estim
induction cook tops		
office furniture	3000	estim
shower rods/curtains	1,000	estim
Hoses and sprinkers	500	
	65,065	

		Actual	
ACQUISIT	ION		
		42.000	
Land		12,889	
Holding Co		488	
•	n/Refinance Total	13,377	
CONSTRU			
New Const			
Modular D	esign	500	
New Const	truction Subtotal	2,756,836	
contingen	су	137,832	
Change or	ders over contingency	301,536	
Total Cons	truction Costs	3,196,704	
PROFESSI	ONAL FEES		
Architect	Carly Coulson	24,852	
Structural	sandman from Carly work	12,000	
Architect	Foundations-Greg & Struct-Sandman=\$43345	70,152	
	Civil - NCE-Bolf=\$13,010		
	Mech - Cain Thomas=\$12,800		
Surveys		2,750	
Soil Boring	S	7,244	
Furnishing	s and Equipment	65,065	
Landscapir	ng - Peterson Companies, Inc.	8,850	
Appliances		40,000	
Legal Fees		25,123	
Other Fees		100,000	
	al Fees Total	356,036	
DEVELOP			
Developer			
Developer		320,000	
FINANCIN			
	on Period Costs		
	d Liability Insurance	10,812	
Title and R	_	5,369	
-	Costs Total		
	RTGAGEABLE COSTS	16,181	
	S AND NON-MORTGA	40.000	
	& Mainten - 1st year	40,000	
	gageable Costs Total	40,000	
IOIALDE	EVELOPMENT COST		