

City of Duluth

Construction Purchase Order Change Order

PROJECT NAME: 2018 Citywide Patch and Sidewalk

RESOLUTION NO.: NA

CHANGE ORDER NO.: 3

JOB NO.: 1685

REQUISITION NO.: 2018-00000287-02

DATE: 7-31-18

This change order includes additional work for 16 additional utility patches, not included in the bid. See attached breakdown.

The cost of the following changes to your Contract for the above project is hereby requested and this form shall be completed, signed, and returned to Room 211 City Hall as soon as possible.

DESCRIPTION OF CHANGE

Construction is hereby amended to include additional work supported by the attached documentation.

Original Purchase Order Sum was..... \$291,490.90
Net change by previous change orders \$184,658.10
Purchase Order Sum prior to this change order was \$476,149.00
Purchase Order Sum will be increased by this change order \$111,642.70
New Purchase Order Sum including this change order will be \$587,791.70

Date of Completion as of the date of this change order therefore is unchanged.

s

This purchase order is payable out of:

Fund	Dept	Division	Object	Amount	I/D	Vendor Code.
411	035	PI2018-1685	5441	\$111,642.70		

This Change Order becomes Change Order No. 3 only upon complete approvals located on page 2 of this document:

CONTRACTOR NOTE: Please return all 4 signed copies to City of Duluth, Engineering Division. One fully-signed copy of the Change Order will be returned.

City of Duluth

Construction Purchase Order Change Order for Job No. 1685

CITY OF DULUTH

JFM Construction

Mayor

By _____
Its _____

Attest:

And By _____
Its _____

City Clerk

Date: _____

Countersigned:

City Auditor

Approved as to form:

City Attorney

Department Director

Purchasing Agent

Change Order 3 Additional 17 patch Sites

<u>Bid Line</u>	<u>Item</u>	<u>Desc</u>	<u>Unit</u>	<u>Unit Price</u>	<u>Est Qty</u>	<u>Est Total</u>
9	2104.501	Remove Curb & Gutter	LF	\$10.00	188	\$1,880.00
2	2104.503	Remove Concrete Sidewalk	SqFt	\$1.20	773	\$927.60
42	2302.604	Pavement Replacement (Type CX)	SqFt	\$111.60	446	\$49,773.60
6	2302.618	Spot Full Depth Repaid (Type C1-LV)	SqFt	\$16.70	0	\$0.00
13	2360.603	Bituminous Patch 3.5" Thick	SqYd	\$93.30	127	\$11,849.10
1	2521.501	4" Concrete Walk	SqFt	\$6.60	773	\$5,101.80
53	2521.618	6" Concrete Walk (ADA)	SqFt	\$9.00	100	\$900.00
12	2531.501	Concrete Curb & Gutter Design B624	LF	\$26.90	156	\$4,196.40
3	2531.507	7" Concrete Driveway Pavement	SqYd	\$102.30	250	\$25,575.00
54	2531.603	Concrete Curb and Gutter (ADA)	LF	\$35.75	32	\$1,144.00
4	2531.618	Truncated Domes	SqFt	\$34.50	32	\$1,104.00
27	2104.503	Remove Bituminous Pavement	SqFt	\$1.40	127	\$177.80
49	2563.602	Traffic Control-Low Volume	Each	\$176.00	11	\$1,936.00
43	2563.602	Traffic Control-Multi Lane Undivided Roads	Each	\$1,154.00	6	\$6,924.00
7	2575.505	Sodding Type Salt Tolerant	SqYd	\$11.80	13	\$153.40

\$111,642.70

Concrete Curb	340620 706 N 27th Ave W	Water Box
Sidewalk	340620 706 N 27th Ave W	Water Box
Sod	340620 706 N 27th Ave W	Water Box
Asphalt	348764 103 W Central Entrance	Hydrant
Concrete Apron	348764 103 W Central Entrance	Hydrant
Concrete Curb	349087 N 7th Ave E & E 11th St	Hydrant
Sidewalk	349087 N 7th Ave E & E 11th St	Hydrant
Concrete Curb	398123 1140 S Lake Ave	Water Box
Sidewalk	398123 1140 S Lake Ave	Water Box
Sod	398123 1140 S Lake Ave	Water Box
Asphalt	404637 2415 W Superior St	Water Valve
Concrete Curb	404637 2415 W Superior St	Water Valve
Sidewalk	404637 2415 W Superior St	Water Valve
Asphalt	412640 E 11th St & N 11th Ave E	Storm
Concrete Curb	412640 E 11th St & N 11th Ave E	Storm
Sidewalk	412640 E 11th St & N 11th Ave E	Storm
Asphalt	416026 W 3rd St & N 3rd Ave W	Hydrant
Concrete Curb	416026 W 3rd St & N 3rd Ave W	Hydrant
Sidewalk	416026 W 3rd St & N 3rd Ave W	Hydrant
Asphalt	423840 1008 S Lake Ave	Water Box
Concrete Apron	423840 1008 S Lake Ave	Water Box
Concrete Curb	423840 1008 S Lake Ave	Water Box
Asphalt	430886 3112 Truck Center Dr	Hydrant
Concrete Curb	430886 3112 Truck Center Dr	Hydrant
Sidewalk	430886 3112 Truck Center Dr	Hydrant
Asphalt	431094 N 34th Ave W & W Superior St	Hydrant
Concrete Curb	431094 N 34th Ave W & W Superior St	Hydrant
Sidewalk	431094 N 34th Ave W & W Superior St	Hydrant
Asphalt	433701 N 3rd Ave W & W 3rd St alley	Storm
Concrete Street	433701 N 3rd Ave W & W 3rd St alley	Storm
Sidewalk	433701 N 3rd Ave W & W 3rd St alley	Storm
Asphalt	434273 2010 W Superior St - on W Michigan St	Water Valve
Concrete Curb	434273 2010 W Superior St - on W Michigan St	Water Valve
Sidewalk	434273 2010 W Superior St - on W Michigan St	Water Valve
Sod	434273 2010 W Superior St - on W Michigan St	Water Valve
Asphalt	443546 4805 Grand Ave	Water Box
Asphalt	443546 4805 Grand Ave	Water Box
Concrete Curb	443546 4805 Grand Ave	Water Box
Concrete Street	443546 4805 Grand Ave	Water Box
Concrete Street	443546 4805 Grand Ave	Water Box
Sidewalk	443546 4805 Grand Ave	Water Box
Asphalt	453025 2122 W Superior St	Storm
Concrete Apron	453025 2122 W Superior St	Storm
Concrete Curb	453025 2122 W Superior St	Storm
Asphalt	461303 5517 Grand Ave	Water Box
Concrete Apron	461303 5517 Grand Ave	Water Box
Concrete Curb	461303 5517 Grand Ave	Water Box

Concrete Street	461303 5517 Grand Ave	Water Box
Asphalt	474770 Commonwealth Ave & E Reis St	Hydrant
Concrete Curb	474770 Commonwealth Ave & E Reis St	Hydrant
Concrete Street	474770 Commonwealth Ave & E Reis St	Hydrant
Sidewalk	474770 Commonwealth Ave & E Reis St	Hydrant
Concrete Curb	10063 E Superior St & N 34th Ave E	Sewer
Sidewalk	10063 E Superior St & N 34th Ave E	Sewer